EXTENSION OF TIME PROPOSAL

1	Name of work	Package-2, Improvement to Roads & Drain in ward no: 7 & 8 Byatarayanapura Division
2	Amount of Work Portion	62960636=00
3	Estimated Cost	610.10 Lakhs
4	Name of contractor	G.N. Ramesh
5	Agreement No.	TH/17-18
6	No. and date under which work order issued	TH/17-18, Date: 01-06-17
7	Time limit originally fixed for completion	240 Days
8	Date of application by the contractor for granting extension of time	27-01-2018
9	Date of receipt of application in the sub division office	27-01-2018
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	297 Days
15	Date of recommending time limit applied for	27-01-2018
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work has been Delay.
22	Remarks of the EE with the daily rate of penalty proposed	As per the Recommend of AEE Dot may be Applied

Assistant Engineer
W.O.8

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P
Bangalore.

As proposed

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ